

RB Church Parts — Discrepancy v2 bottom-up vs. prepared sheet

What the from-scratch per-mount-type count (50 strut / 40 beam / 20 wall = 110 pts) found vs. the earlier prepared sheet. **Experiment** = new authoritative number. **Old** = prepared sheet "Need". Meridian 2026-06-16

Line-by-line delta

PART / SKU	EXPERIMENT	OLD SHEET	Δ	WHY IT MOVED
BIG DIVERGENCES				
1/2"-13 hex nut	370	0	+370 OVER	Old sheet assumed bolt threads straight into strut nut (no loose nuts). Field call: 3–4 loose nuts per point to trap 1/2" hw anywhere.
1/2" threaded rod 6"–2'	110	0	+110 OVER	Old sheet treated rod & bolt as either/or (rod defaulted 0). Field call: carry both rod and bolt at every point.
Unistrut wall-mount bracket	20	—	NEW ADD	Whole wall-mount bucket (20 pts) never existed on the prepared sheet.
90° angle bracket	20	—	NEW ADD	Replaces THREADR at the 20 wall points. Not on old sheet.
Garvin MFC-1213 1/2" jaw	40	25	+15 SHORT	Actual beam-clamp points = 40. Old sheet would have shipped 15 short.
MODERATE				
Bridge beam clamp Wesanco W5709EG	100	165	–65 UNDER	50 strut points × 2 = 100. Old sheet padded ~75 bridges ×2. 140 already ordered → still covered.
Strut nut W2-8WSEG	70	110	–40 UNDER	50 strut + 20 wall = 70. Old sheet padded to 110.
THREADR TRAC0002	90	100	–10 UNDER	Strut + beam only (50+40). Wall points use the angle bracket instead.
1/2" split lock washer	150	110	+40 OVER	Beam points carry 2 each (capture both joints).
1/2" flat washer	150	110	+40 OVER	Same — 2 per beam point.
4208BL track clip	110	100	+10 OVER	1 per point × 110 actual points (old base was 100).
MATCHED — NO CHANGE				
1/2"-13 × 1.5" hex bolt	110	110	0	—
5/16" bolt / nut / split / serrated / flat	110 ea	110 ea	0	Universal track-clip set, same every point.

The three findings

1 · 1/2" nuts: 370 vs 0

Model disagreement, not a count error. Old sheet: bolt-into-strut-nut, ~no loose nuts. Field: 3–4 loose nuts at every point.

RESOLVED → keep all 370 (trap 1/2" hw at any point regardless).

2 · Rod AND bolt, every point

Old sheet carried them as substitutes (bolt 110, rod 0). Both are wanted at each point for field flex on drop height.

RESOLVED → both at 110.

3 · Real order gaps

Wall bucket (20 wall brackets + 20 angle brackets + their strut nuts) was entirely missing. MFC-1213 was 15 short.

RESOLVED → wall bucket added, MFC corrected to 40.

Still open (flagged on the count sheet, not in totals): **wall anchors (CMU) qty · parked strut channel (50× 6').**